

St. Bernard Parish Conformed Copy

Randy S. Nunez
Clerk of Court
St. Bernard Parish Courthouse
Chalmette, LA 70044
(504) 271-3434

Received From :
ST BERNARD PARISH GOVERNMENT
8201 WEST JUDGE PEREZ DRIVE
CHALMETTE, LA 70043

First MORTGAGOR

ST BERNARD PARISH GOVERNMENT

First MORTGAGEE

Index Type : MORTGAGES

File Number : 599585

Type of Document : CHANGE

Book : 1797 **Page :** 243

Recording Pages : 2

Description : PROJECT NO: 11844-101668 SCADA/CAMO PANEL PROJECT CHANGE ORDER 1

Recorded Information

I hereby certify that the attached document was filed for registry and recorded in the Clerk of Court's office for St. Bernard Parish, Louisiana

On (Recorded Date) : 03/30/2016

At (Recorded Time) : 12:02:29PM



Doc ID - 007647500002

CHANGE ORDER

No. 1

DATE OF ISSUANCE 2/9/2016

EFFECTIVE DATE 2/9/2016

OWNER St. Bernard Parish Government

CONTRACTOR Revere Control Systems, Inc.

Contract: SCADA/CAMO Panel Project

Project: 11844-101668

OWNER's Contract No. _____

ENGINEER's Contract No. _____

ENGINEER CDM Smith

You are directed to make the following changes in the Contract Documents:

Description:

Time Extension for Final Completion of Sixty (60) Calendar Days

Reason for Change Order:

Longer submittal review time by Engineer delaying release for fabrication and factory testing.

Attachments: (List documents supporting change)

CHANGE IN CONTRACT PRICE:
Original Contract Price \$ <u>4,968,420.00</u>
Net Increase (Decrease) from previous Change Orders No. <u>0</u> to <u>0</u> : \$ <u>0.00</u>
Contract Price prior to this Change Order: \$ <u>4,968,420.00</u>
Net increase (decrease) of this Change Order: \$ <u>0.00</u>
Contract Price with all approved Change Orders: \$ <u>4,968,420.00</u>

CHANGE IN CONTRACT TIMES:
Original Contract Times: Final Completion: <u>365 Days</u> Ready for final payment: <u>April 29, 2016</u> (days or dates)
Net change from previous Change Orders No. <u>0</u> to No. <u>0</u> : Final Completion: <u>0 Days</u> Ready for final payment: <u>0 Days</u> (days)
Contract Times prior to this Change Order: Final Completion: <u>365 Days</u> Ready for final payment: <u>April 29, 2016</u> (days or dates)
Net increase (decrease) this Change Order: Final Completion: <u>60 Days</u> Ready for final payment: <u>60 Days</u> (days)
Contract Times with all approved Change Orders: Final Completion: <u>425 Days</u> Ready for final payment: <u>June 28, 2016</u> (days or dates)

RECOMMENDED:

By: [Signature]
ENGINEER (Authorized Signature)

Date: 3/9/16

APPROVED:

By: [Signature]
OWNER (Authorized Signature)

Date: 3/29/2016
Guy S. McInnis, President - SBPG

ACCEPTED:

By: [Signature]
CONTRACTOR (Authorized Signature)

Date: 3/4/2016